



Published on *Gmina Potęgowo* (<https://archiwum.potegowo.pl>)

[Strona główna](#) > Rozbudowa SP w Skórowie - odbył się odbiór częściowy

Rozbudowa SP w Skórowie - odbył się odbiór częściowy



05.12.2025

W dniu 4 grudnia 2025 odbył się częściowy odbiór dużego zakresu robót w ramach zadania inwestycyjnego pn.: „Przebudowa z rozbudową Szkoły Podstawowej w Skórowie”.

Wykonane zostały głównie roboty murarskie, ścianki działowe, częściowo posadzki, częściowo roboty wykończeniowe, a także roboty instalacyjne sanitarne i elektryczne. Wykonana już została elewacja wraz z ociepleniem budynku. Zamontowano nowe okna. Zainstalowane zostały pompy ciepła. Posadowiono też dodatkowe panele fotowoltaiczne. Roboty toczą się jednocześnie na wszystkich kondygnacjach, tj.: w piwnicy, na parterze oraz pierwszym i drugim piętrze w starej części szkoły oraz w dobudowanej części przedszkolnej. Wykonano już ponad 50% zakresu robót. Oprócz robót związanych z budynkiem w ramach inwestycji zaplanowano też zagospodarowanie terenu i montaż monitoringu.

Przypominamy, iż 9 lipca 2024 r. została zawarta umowa na wykonanie tego zadania. Ze względu na to, iż wystąpiły nieprzewidziane roboty dodatkowe na wartość pół miliona złotych, zwiększono wartość umowy do kwoty 7.682.497,76 zł, konieczne było też wydłużenie terminu realizacji umowy do kwietnia 2026 r.

Celem niniejszej inwestycji jest rozbudowa istniejącego budynku Szkoły Podstawowej w Skórowie w części parterowej o dodatkowe pomieszczenia związane z funkcją przedszkolną, **a także gruntowna przebudowa obiektu dla poprawienia jego funkcjonalności a także dostosowania go do przepisów ppoż. i związanych z dostępnością**. Powierzchnia użytkowa „starej” szkoły wynosiła 900m², natomiast po rozbudowie z przebudową jest to 1.158,61 m². Dodatkowo obiekt zyskał nowe pomieszczenia dzięki przebudowie piwnicy i nadbudowie poddasza.

Realizacja zadania odbywa się w systemie „zaprojektuj i wybuduj”, co oznacza, iż w pierwszym etapie utworzona została dokumentacja projektowa i uzyskano pozwolenie na budowę.

Wykonawcą robót jest Konsorcjum firm: MZB Maciej Zaręba z Nowej Wsi Lęborskiej oraz Zakład Budowlany Dzida i Zaręba Sp.j. z Lęborka. Nadzór autorski sprawowany jest przez zespół inspektorów na czele z Przemysławem Posmykiewiczem z Kobylnicy, koszt usługi wynosi **87.527,00 zł**.

Na realizację zadania Zamawiający ma przyznane dofinansowanie ze środków Rządowego Funduszu Polski Ład: Program Inwestycji Strategicznych w wysokości 6 mln zł.

K. Kozioł

[3]

[4]

[6]

[7]

[9]

[10]

[12]

[13]

[15]

[16]

Source URL: <https://archiwum.potegowo.pl/pl/aktualnosc/rozbudowa-sp-w-sk%C3%B3rowie-odby%C5%82-si%C4%99-odbi%C3%B3r-cz%C4%99%C5%9Bciowy?date=2025-09>

Odnośniki

- [1] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.54.58_1.jpeg?itok=yZIDVMz3
- [2] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.54.58.jpeg?itok=KLAVtLd_
- [3] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.54.59_1.jpeg?itok=cDk2gd17
- [4] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.54.59.jpeg?itok=4SLUrTZc
- [5] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.05_1.jpeg?itok=UD6ZDOaM
- [6] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.05_2.jpeg?itok=3I_oUcen
- [7] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.05.jpeg?itok=cXvawihj
- [8] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.06.jpeg?itok=Dwfd9kCX
- [9] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.07_1.jpeg?itok=qSQPuz5u
- [10] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.07_2.jpeg?itok=L1iYuvf1
- [11] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-

12-05_at_11.55.07_3.jpeg?itok=ZaSjhHdF

[12] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.07_4.jpeg?itok=_JgQZqk4

[13] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.07_5.jpeg?itok=-ykHl63C

[14] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.07.jpeg?itok=f4wDlznx

[15] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.08_1.jpeg?itok=UZ9KEb25

[16] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.08_2.jpeg?itok=cLtbRyh9

[17] https://archiwum.potegowo.pl/sites/default/files/styles/media_gallery_large/public/whatsapp_image_2025-12-05_at_11.55.08.jpeg?itok=Hsg-Lyf9